ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳಿ

ಪುಟದ ಸಂಖ್ಯೆ 07

ಕಡತದ ಸಂಖ್ಯೆ .....

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ: Improvements to roads and drains at A K Colony in kempegowda ward no-01 of yelahanka Sub division ಎಂಬ ಕಾಮಗಾರಿಯ **EOT** ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:1)ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D) Epmt -12/W.O/ 40 /2022-23
dt : 29-12-2022.
2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ:27-03-2023.

* * * * *

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Improvements to roads and drains at A K Colony in kempegowda ward no-01 of yelahanka Sub division. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ **Sri.Anjan kumar Y A** ರವರಿಗೆ ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯು ವಾರ್ಡ್ ನಂ-01ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ಎ.ಕೆ.ಕಾಲೋನಿಯಲ್ಲಿನ ರಸ್ತೆಗಳಿಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಕಾಂಕ್ರೀಟ್ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಬೇಕಾಗಿದ್ದು, ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ ಸ್ಥಳದಲ್ಲಿ ಸ್ಥಳೀಯರು ಅಡಚಣೆ ಉಂಟು ಮಾಡಿರುವುದರಿಂದ 42 ದಿನಗಳ ವಿಳಂಭವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ವಿಳಂಭವಾಗಿರುವ 42 ದಿನಗಳಿಗೆ **EOT** ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ವಿಳಂಬವಾಗಿರುವ ವಿಷಯದಲ್ಲಿ ಎಂದು ಉಂಡಿಕೆ ಮಾಡಿ ಸಲ್ಲಿಸಿದೆ.
ನೆಂತೆ ದೊಕ್ಕ ವಿಧಿಸಿ ಟಿಪ್ಪಣಿ ಮಂಡಿಸಿದೆ.
ಅನುಮೋದಿಸಿದೆ.

08/5/23

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and drains at A K Colony in kempegowda ward no-01 of yelahanka Sub division
2	Amount of Work Portion	Rs. 10.00 lakhs
3	Estimated Cost	Rs.9.94 lakhs
4	Name of Contractor	Sri Anjan kumar Y A
5	Agreement No	EE(YNK D) Epmt -12/W.O/ 40 /2022-23 date 29-12-2022
6	No and date under which work order issued	EE(YNK D) Epmt -12/W.O/ 40 /2022-23 date 29-12-2022
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	27-03-2023
9	Date of receipt of application in the sub division office	27-03-2023
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work excavation for RCC drain and laying PCC concrete
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	42 days
15	Date of recommending time limit applied for	—
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period
18	Probable time required for completion of remaining work	42 days
19	Cost of work charged establishment charged on the work after the expairy of original period	—

20	Whether notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty
22	Remarks of the EE with the daily rate of penalty proposed	Rs 25/- per day Penalty may be imposed

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64
(BBMP Ynk. Zn)
Yelahanka, Bangalore